



This checklist is to be read in conjunction with all Nasahi documentation including the relevant Design and Installation Guide, Safe Work Method Statements (SWMS) and engineering advice from Nasahi. Coordination and compliance with specifications by the project engineers (acoustic, fire, thermal and structural), and architect is also compulsory. These project consultants are responsible for incorporating this system into the subject project. These documents are available from the Nasahi website and should be completed prior to commencement of the job.

Project Information:			
Project			
Builder:			
Installer:			
Floor Levels:			
Panel Area (m ²):			
Prior to commencing installation		Complete	Action Required
Documentation and delivery			
Have all installation documents been supplied and read?			
Have the correct Nasahi Panels been delivered? (Thickness and qty)			
Have all the components been supplied? (I-Sections, Fixings, Nasahi Adhesive, aluminium angle brackets)			
Are the Nasahi Panels free of major damage?			
Frame and Slab			
Has the framework been completed?			
Is the slab level and clear of debris?			
Are the dimensions and tolerances of the frame in compliance with the Nasahi System Installation Guide?			
Is there space for a 20mm gap between the Nasahi Panels and wall frames?			
Panel			
Carry panels on edge to prevent deflection and breakage			
Optimal panel layout checked and planned?			
Cut panels on flat surface to prevent corner breakage			
Panels trimmed and packed?			
All exposed steel reinforcing mesh coated with Nasahi anti-corrosion touch up paint?			
Have angle brackets been fixed to the frame with the correct spacing and screws?			
Adhesive mixed to a smooth creamy consistency?			
Are panel joints continuously sealed with Nasahi Adhesive?			
First row of panels is installed level and plumb?			
Have the correct fixings been used in accordance with the Nasahi System Installation Guide?			
Have temporary angle brackets been removed from everywhere except the periphery of the wall?			
Has the steel I-section been installed for walls longer than 2200mm long?			
For 90 minute applications has fire rated plasterboard been installed in the floor joist and roof space areas as per the Nasahi System Installation Guide?			
Has fire rated mineral wool been stuffed into all cavities around the party wall periphery?			
Has fire/acoustic rated sealant been applied correctly where required?			
Has the correct insulation and lining material been installed according to the project specification?			

Nasahi will only guarantee systems installed in accordance with relevant design and installation guide. This document is not an installation compliance certificate. An installation compliance certificate is available from our website and must be completed and submitted to Nasahi for the system to be warranted.

